



Municipal  
Infrastructure  
Grant

# MUNICIPAL INFRASTRUCTURE GRANT MONTHLY AND QUARTERLY REPORTING TEMPLATE


MUNICIPALITY:

Kareeberg NC074


MONTH: January 2018

MIS Form ID	Nat / Prov Project Registration Number (as on the registration letter)	Project location: Ward No and Village Name (MIG1 - 3.3)	Project Title	MIG Category (B, P or E)	Project Type (water, sanitation etc)	New / Rehabilitate	Bulk Project (Yes / No)	Internal Reticulation (Yes / No)	Rural / Urban	EPWP (Yes / No)	Planned poor households benefitted or km's roads constructed	Planned poor households benefitted or km's roads constructed in 2015/16 FY
MIG 1			MIG 1 or PMU	MIG 1 - 3.2	MIG 1 - 3.4	MIG 1 - 3.2	MIG 1 - 6.	MIG 1 - 6.	MIG 1 - 3.2	MIG 1 - 3.2	MIG 1 - 4.1	
218781	MIG/NC0542/R/57/14/16	Carnarvon Ward 2	Streets and Stormwater Phase 2	B	Roads	New	No	No	Rural	No	1,344	1,344
	Business Plan submitted	Carnarvon Ward 2	Streets and Stormwater	B	Roads	New	No	No	Rural	No		
242620	MIG/NC0593/S/16/18	Vosburg Ward 3	MIG 1333-Kareeberg-Vosburg: Construction of Main Outfall Sewer Line	B	Sanitation	New	Yes	No	Rural	No	144	144
230489	MIG/NC0554/C/15/16	Vosburg Ward 3	Upgrading of Cemetery	B	Cemeteries	New	No	No	Rural	No	144	144
230492	MIG/NC0553/C/15/16	Vanwykslei Ward 4	Upgrading of Cemetery	B	Cemeteries	New	No	No	Rural	No	360	360

## CHIEF FINANCIAL OFFICER (Acting)

NAME: T de Kock  
SIGNATURE:   
DATE: 31-01-2018  
CONTACT DETAILS: 053 382 3012

## SIGNED BY MUNICIPAL MANAGER (Or delegated person, include letter of delegation)

NAME: MF Manuel  
SIGNATURE:   
DATE: 31-01-2018  
CONTACT DETAILS: 053 382 3012

Progress in previous FY(s) - Poor households benefitted or km's roads constructed	Progress in current FY - Poor households benefitted or km's roads constructed	Project Status (Not Registered, Registered, Design & Tender, Contractor appointed, Construction <=25%, <=50%, <=75%, <=95%, completed, retention)	Project start date yy-mm-dd	Project end date yy-mm-dd
0	0.5	Registered	As per IP Jul-16	As per IP Nov-17
		Not Registered		
0	0	Design & Tender	Jul-17	Dec-17
0		Construction=80%	Feb 2015	Sep-17
0		Construction= 40%	Feb 2015	Sep-17

*Pravul*



May-18	Jun-18	Reason for variance (per project)	Remedial action (per project)	PREVIOUS EMPLOYMENT FIGURES (person days)						EMPLOYMENT FIGURES (person days) October 2017					
				Adult Men	Adult Women	Young Men	Young Women	PWD Men	PWD Women	Total	Adult Men	Adult Women	Young Men	Young Women	Total
															0
				6	1	5	1			13	132	22	110	22	286

*Ben*